QC-ABSTRACT

Name of Work:- Construction of Individual Houses in Ward No 17 RR Nagar Constituency, BBMP, Bangalore.

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:4:8	466.51 Cum	1	1	Cement
2	Steel	84.52 Tonne	1	1	Sand, Aggregates
3	M20	1479.04Cum	33	41	-
4	CC Block 6"	4304.39 Sqm	1	1	Concrete Cube Compressive Strength
5	CC Block 4"	1316.43 Sqm	1	1	Compressive strength
6	Brick	-	1	1	Compressive strength
7	PVC 20mm	1725 Mtr	1	1	-

Cubes	0-5 m^3	1set
	6-15 m^3	2set
	16-30 m^3	3set
	31-50 m^3	4 set
	Add 1set for every 50 Cum	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

CIVIL ONE ENGINEERS & CONSULTANTS

Scanned with CamScanner

Name of Work:- Construction of Individual Houses in Ward No 17 RR Nagar Constituency, BBMP, Bangalore.

QC-ABSTRACT

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:4:8	466.51 Cum	1	1	Cement
					Sand, Aggregates
2	Steel	84.52 Tonne	1	1	-
3	M20	1502.84 Cum	34	41	Concrete Cube Compressive Strength
4	CC Block 6"	4309.04 Sqm	1	1	Compressive strength
5	CC Block 4"	1316.43 Sqm	1	1	Compressive strength
6	Brick	-	1	1	-
7	PVC 20mm	1725 Mtr	1	1	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

CIVIL QUALITY CONSULTANTS BANGALORE

Scanned with CamScanner